

Transportation plans and projects update – April 6

1) Bend TSP

- Status: Internal work is progressing on writing some sections of the TSP. Staff is evaluating how best to re-engage CTAC and the TSP process, including the use of on-line meetings.
- Schedule: Completion scheduled for summer 2020
- <https://www.bendoregon.gov/city-projects/transportation-system-plan>

2) Bend MPO plan (MTP)

- Status: Internal work is progressing on writing some sections of the plan. Staff is tracking the other planning projects listed on this page, and is working with each project manager to determine how to best incorporate the outcomes of those plans into the MTP.
- Schedule: Phase 1 completed and adopted September 2019. Phase 2 tentatively scheduled for completion in fall 2020.
- <https://www.bendoregon.gov/government/departments/growth-management/bend-mpo/plans-and-programs/metropolitan-transportation-plan>

3) Deschutes County ITS Plan

- Status: Consultant team preparing final plan and executive summary materials.
- Schedule: Completion scheduled for late April 2020
- <https://www.bendoregon.gov/government/departments/growth-management/bend-mpo/plans-and-programs/its-plan>

4) US97 Parkway Plan

- Status: Consultant and project management team finalizing the investment strategy.
- Schedule: A joint meeting of the MPO Policy Board and TAC is scheduled for April 20 to review the investment strategy and receive an overall project update. Project completion is scheduled for July 2020. The Plan or applicable components of the plan will be incorporated in the Bend TSP and the Bend MPO plan. The Oregon Transportation Commission will adopt the plan in fall 2020.
- <https://www.bendoregon.gov/government/departments/growth-management/bend-mpo/plans-and-programs/parkway-plan>

5) CET Master Plan

- Status: The 2040 CET Transit Master Plan is approximately 2/3 complete. Project memos 6 and 7, the Service Plan and Capital Plan, were recently delivered to the project committees and the public for review. These memos identify the types of transit services CET could implement over the next 20 years, as well as the capital infrastructure needed to support those services. Up next, CET's consulting team will be reaching out to local jurisdictions to discuss code language related to land use and transit.
- Schedule: Completion scheduled for summer 2020, with adoption by the COIC board expected in late summer 2020.
- <http://cettransitplan.com/>

6) US97 North Interchange Study

- Status: The consultant contract and statement of work was submitted to the Department of Justice (DOJ) for legal sufficiency review in mid-February. Once DOJ completes its review, ODOT will issue the notice to proceed (NTP) to the consultant.
- Schedule: The study is scheduled for completion in December 2020.

7) US97/Baker Road Interchange Area Management Plan

- Status: The RFP for this project will be posted April 13.
- Schedule: Work should begin mid-summer with completion in late 2021.

8) Deschutes County TSP update

- Status: Deschutes County issued a RFP and is currently evaluating proposals.
- Schedule: Tentatively scheduled to commence in May/June with completion in late 2021/early 2022.

9) US97 North Corridor project

- Status: ODOT continues to advance this project. They have started the right-of-way process for properties impacted by the new US97 alignment. ODOT is also working with the Federal Highway Administration (FHWA) to amend the Final Environmental Impact Statement (FEIS) to include the updated concept drawings.
- Schedule: ODOT is on schedule to award a design build contract in spring 2022.
- <https://www.oregon.gov/odot/projects/pages/project-details.aspx?project=21229>

10) US20 projects

- Status: ODOT continues to perform design work on the US20 Corridor. The project will include roundabouts at the US20/Tumalo and US20/Old Bend Redmond Intersections, along with pavement preservation between Tumalo and Cooley Road. A public hearing with the Deschutes County Board of Commissioners is scheduled in early May to amend the county TSP to include the roundabout improvements.
- Schedule: The goal is to bid the US20 project in late 2021, with construction in 2022.
- <https://www.oregon.gov/odot/projects/pages/project-details.aspx?project=20391>
- <https://www.oregon.gov/odot/projects/pages/project-details.aspx?project=20011>
- <https://www.oregon.gov/odot/projects/pages/project-details.aspx?project=21154>
- <https://www.oregon.gov/odot/projects/pages/project-details.aspx?project=21483>
- <https://www.oregon.gov/odot/projects/pages/project-details.aspx?project=21489>
- <https://www.oregon.gov/odot/projects/pages/project-details.aspx?project=14892>